COMPLETION REPORT

1. Name of Work : DRILLING OF 7 NO'S BOREWELL & FIXING OF PUMP MOTOR AND NECESSARY ACCESSARIES AT RAVINDRANAGAR, KALYANAGARA, MALLASANDRA COLONY, BHEL MINI COLONY, PRASHANTHNAGAR, DIFFERENT LOCATIONS IN WARD NO. 13 IN
2. Sanctioned Estimate No. & Dt : SHETTYHALLI SUB DIVISION
3. Head of Account which is Chargeable : P1802 Water Supply NEW WORKS
4. Work Order No. & Dt : EE/DD/WO/313/13-14 – 04/03/2014
5. Name of Contractor : TECHNICALMANAGER (WEST)KRIDL
6a. Time stipulated for completion of work : 90 DAYS
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 2254 & 4163
8. Check measurement of the Asst. : Page M.B. No. 22530/-315 ..... Page No. 41620/-225
Asst. Exe. Eng. / Exe. Eng : JAyalingappa B.L Page No. —
9. Name of the Office / Official : NagBhusan
incharge of the work :
10. a) Asst. Engineer : NagBhushan
b) Asst. Exe. Engineer : B.L-Jayalingappa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50.00	48.25 bills	—	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ACCOUNTS SUPTD. ( )

AUDIT SLIP TO ACCOMPANY BILLS SENT FOR PRE-AUDIT IN THE DIVISION OFFICE
BRUHATH BANGALORE MAHANAGARA PALIKE, ENGINEER OFFICE.

Division :

SUB DIVISION :

I. Name of works: **DRILLING OF 7 NO'S BOREWELL & FIXING OF PUMP MOTOR AND NECESSARY ACCESSARIES AT RAVINDRANAGAR, KALYANAGARA, MALLASANDRA COLONY, BHEL MINI COLONY, PRASHANTHNAGAR, DIFFERENT LOCATIONS IN WARD NO. 13 IN SHETTYHALLI SUB DIVISION**

II. Estimate

Original ..... No. Rs.....

Revised ..... No. Rs.....

Work slip Sanctioned in Commissioner's/C.E. No. Rs.....

TECHNICAL MANAGER (WEST) KRIDL

III. Name of piece worker:
DL.No. of the P.W. Agreement

IV. Remarks or Explanation:-

1. Are the items of the bill in the order of and as given in the estimate without any change whatever?

2. Are the items not provided in the estimate in red ink column 4 of the bills?

3. Are the authorities quoted in the following cases?

a) Items not in the estimate but billed for.

b) Items of excesses over the sanctioned estimate.

Note:- The authority being a sanctioned workslip or special orders commissioner's/C.E.

4. (a) Have the entries in the measurement book in connection with this bill been checked and found correct ?

(b) Have all the points referred in the Mysore P.W.A code been attended to in respect of entries in the measurement Book, so for as it relates to this bill ?

5. Have all the items in the bill been arithmetically checked and found correct ?

6. Have all the items been checked with agreement and found correct ?

7. Explain delay in the following :
Date of measurement.....195(Maxi.)
and Date of bill .....95 (Min).
Actual days taken.....days)

8. Have the recoveries on account of fines cost of materials issued to the contractors, part payment for materials, supplied by contractor hire of tools and plant lent to piece worker and losses thereof if any etc., been noted ?

Contd...2

9. Has the contractor signed the certificate the measurement book as to acceptance of measurement.

10. Give number of the measurement book sent with this bill.

Account's Clerk
Sub Division Clerk

D.C.E. Asst. Engineers,
North, South, East and
Water Supply Range
Sub-Divisional Officer,

Division

Sub-Division

(a) No. of Bill

(b) No. of measurement book which accompanied the bill

V. Date of receipt.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

VI. Result of audit:
(a) Arithmetical check
(b) Check with estimate /Workshop
(c) Check with agreement No.
(d) Check with Ledger Vol ..... Page.....
Balance as per ledger.

VII. Saving excess:
i) Booked outlay to end of .....
ii) Unexpended balance .....
iii) Amount of this bill. .....
iv) Total .....
v) Amount of Estimate/Workslip .....
vi) Savings /Excess .....

Division

Sub-division.

VIII Remarks by Accountant .....

IX. Passed for payment as follows:-
Balance as per Ledger ..... Rs.
Value of work done since last bill ..... Rs

Subject to the deduction of Rs_____ on account of _____.

Accountant

X. Date of payment in Divisional Office of date of despatch to Sub-Divisional Office

Corporation Engineer
Corporation of the City
of Bangalore

AUDIT SLIP TO ACCOMPANY BILLS SENT FOR PRE-AUDIT IN THE DIVISION OFFICE
BRUHATH BANGALORE MAHANAGARA PALIKE, ENGINEER OFFICE.

Division : **GNR** SUB DIVISION : **GNR**

I. Name of works: **DRILLING OF 7 NO'S OF BOREWELL & FIXING OF PUMP MOTOR AND NECESSARY ACCESSARIES AT RAVINDRANAGARA, KALYANANAGARA, MALLASANDRA COLONY, BHEL MINI COLONY, PRASHANTHNAGARA, DIFFERENT LOCATIONS IN WARD N0.13 IN SHETTYHALLI SUB DIVISION.**

II. Estimate

Original	No.	Rs.....
Revised	No.	Rs.....
Work slip Sanctioned in Commissioner's/C.E.	No.	Rs.....

III. Name of piece worker: **TECHNICAL MANAGER (WEST), KRIDL**
DL.No. of the P.W. Agreement

IV. Remarks or Explanation:-

1. Are the items of the bill in the order of and as given in the estimate without any change whatever?

2. Are the items not provided in the estimate in red ink column 4 of the bills?

3. Are the authorities quoted in the following cases?

a) Items not in the estimate but billed for.

b) Items of excesses over the sanctioned estimate.

Note:- The authority being a sanctioned workslip or special orders commissioner's/C.E.

4. (a) Have the entries in the measurement book in connection with this bill been checked and found correct ?

(b) Have all the points referred in the Mysore P.W.A code been attended to in respect of entries in the measurement Book, so for as it relates to this bill ?

5. Have all the items in the bill been arithmetically checked and found correct ?

6. Have all the items been checked with agreement and found correct ?

7. Explain delay in the following :
Date of measurement.....195(Maxi.)
and Date of bill .....95 (Min).
Actual days taken.....days)

8. Have the recoveries on account of fines cost of materials issued to the contractors, part payment for materials, supplied by contractor hire of tools and plant lent to piece worker and losses thereof if any etc., been noted ?

Contd...2

9. Has the contractor signed the certificate the measurement book as to acceptance of measurement.

10. Give number of the measurement book sent with this bill.

Account's Clerk
Sub Division Clerk

D.C.E. Asst. Engineers,
North, South, East and
Water Supply Range
Sub-Divisional Officer,

Division

Sub-Division

(a) No. of Bill

(b) No. of measurement book which accompanied the bill

V. Date of receipt.

VI. Result of audit:
(a) Arithmetical check
(b) Check with estimate /Workshop
(c) Check with agreement No.
(d) Check with Ledger Vol ..... Page.....
Balance as per ledger.

VII. Saving excess:

i)	Booked outlay to end of	.....
ii)	Unexpended balance	.....
iii)	Amount of this bill.	.....
iv)	Total	.....
v)	Amount of Estimate/Workslip	.....
vi)	Savings /Excess	.....

Division

Sub-division.

VIII Remarks by Accountant .....

IX. Passed for payment as follows:-

Balance as per Ledger	.....	Rs.
Value of work done since last bill	.....	Rs

Subject to the deduction of Rs_____ on account of _____.

Accountant

X. Date of payment in Divisional Office of date of despatch to Sub-Divisional Office

Corporation Engineer
Corporation of the City
of Bangalore